

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn: HO
Designed: GBL / HO
Checked: GBL
Scale (A1): 1:250
Original Date: May 2025

Plot File: 20250105-Civil-P3.PDF
Plot Date: 22/08/2025 9:43:07 AM
File Name: ...20250105-Civil-P3.dwg

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

EROSION AND SEDIMENT CONTROL PLAN

Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS

170 RANKIN STREET
BATHURST NSW 2795




58 MAIN STREET
LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No.
20250105

DWG. No. Issue
ES01 P3

No. in set
9





Sediment Fence - SD 6-8
Scale: NTS

Construction Notes:

1. Construct sediment fences as close as possible to being parallel to the contours of the site, but with small returns as shown in the drawing to limit the catchment area of any one section. The catchment area should be small enough to limit water flow if concentrated at one point to 50 litres per second in the design storm event, usually the 10% AEP.
2. Cut a 150 mm deep trench along the upslope line of the fence for the bottom of the fabric to be entrenched.
3. Drive 1.5 metre star pickets into the ground at 2.5 metre intervals (max) at the downslope edge of the trench. Ensure any star pickets are fitted with safety caps.
4. Fix self-supporting geotextile to the upslope side of the posts ensuring it goes to the base of the trench. Fix the geotextile with wire ties or as recommended by the manufacturer. Only use geotextile specifically produced for sediment fencing, the use of shade cloth for this purpose is not satisfactory.
5. Join sections of fabric at a support post with a 150 mm overlap.
6. Backfill the trench over the base of the fabric and compact it thoroughly over the geotextile.

For drop inlets at non-sag points, sandbags, earth bank or excavation used to create artificial sag point






Geo Textile Inlet Filter - SD 6-12
Scale: NTS

Construction Notes:

1. For installation procedures for the straw bales or geo fabric Refer the NSW Managing Urban Stormwater BlueBook, Soils and Construction, Section 6.3 Std Dwg 6-7 and 6-8
2. In water ways, artificial sag points can be created with sand bags or earth banks.
3. Do not cover the inlet with geotextile unless the design is adequate to allow for all waters to bypass it

1.2m star picket driven 600mm into ground
If possible to be flush with the top of the bales.
Where star pickets protrude ensure they are fitted with safety caps.



Straw Bale Filter - SD 6-7
Scale: NTS

Construction Notes:

1. Construct as close as possible to being parallel to site contours.
2. Place bales lengthwise in a row with ends tightly abutting. Use straw to fill any gaps between bales.
3. Ensure that the maximum height of the filter is one bale.

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction, of all or any part of this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn:	HO	Plot File:	20250105-Civil-P3.PDF
Designed:	GBL / HO	Plot Date:	22/08/2025 9:43:09 AM
Checked:	GBL	File Name:	...
Scale (A1):	AS SHOWN	...	20250105-Civil-P3.dwg
Original Date:	May 2025		

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

EROSION AND SEDIMENT CONTROL NOTES


Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS

170 RANKIN STREET BATHURST NSW 2795
58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au


Job No.	20250105
DWG. No.	ES02
Issue	P3
No. in set	9



Stockpile - SD 4-1
Scale: NTS

Construction Notes


1. Place stockpiles more than 2 (preferably 5) metres from existing vegetation, concentrated water flow, roads and hazard areas.
2. Construct on the contour as low, flat, elongated mounds.
3. Where there is sufficient area, topsoil stockpiles shall be less than 2 metres in height.
4. where they are to be in place for more than 10 days, stabilise following the approved ESCP or SWMP to reduce the C-factor to less than 0.10.
5. construct earth banks (Standard Drawing 5-5) on the upslope side to divert water around stockpiles and sediment fences (Standard Drawing 6-8) 1 to 2 metres downslope.




Seedbed Preparation - SD 7-1
Scale: NTS

Construction Notes:

1. Loosen compacted soil before sowing any seed. If necessary, rip the soil to a depth of 300 mm. Avoid rotary hoe cultivation.
2. Work the ground only as much as necessary to achieve the desired tilth and prepare a good seedbed.
3. Avoid cultivation in very wet or very dry conditions.
4. cultivation on or close to the contour where possible, not up and down the slope.



Stabilised Site Access Detail - SD 6-14
Scale: NTS



NOTE:

Top soiled and seeded then lined with 350gsm jute matting and sprayed with a polymer soil stabiliser to the manufacturers specification. Polymer may require reapplication after rain events pending performance inspections until germination and suitable growth has been achieved.

Construction Notes:

1. Avoid removing trees and shrubs if possible - work around them.
2. Ensure 100mm min overlap of 350gsm jute matting.
3. Must be adequately anchored at the top of the batter, pinned / stapled and secured down the batter face at max. 300mm spacings to ensure intimate soil contact.

<p>DO NOT SCALE OFF DRAWINGS Contact Calare Civil if clarification required</p> <p>FOR DA APPROVAL (Not for construction)</p>			<p>Approved for Construction:</p> <p>Garth Dean B.E. GDSTT FIEAust CPEng NER APEC Engineer IntPE (Aus) RBP (Vic/NT)</p>		<p>This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part of this drawing is prohibited without the written consent of Calare Civil Pty Limited.</p> <p>Drawn: HO Designed: GBL / HO Checked: GBL Scale (A1): AS SHOWN Original Date: May 2025</p>		<p>Lithgow Mountain Bike Park 3A State Mine Gully Road Lot 11 DP1240259</p> <p>EROSION AND SEDIMENT CONTROL NOTES</p> <p>Central Tablelands Mountain Bike Club</p>		<p>CALARE CIVIL CONSULTING ENGINEERS AND BUILDING DESIGNERS</p> <p>170 RANKIN STREET BATHURST NSW 2795 58 MAIN STREET LITHGOW NSW 2790</p> <p>Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au</p>		<p>Job No. 20250105</p> <p>DWG. No. Issue ES03 P3</p> <p>No. in set 9</p>	
Amend	Date	Description	By									
P3	22/08/25	Carpark Layout Adjustment	HO/GBL									
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO									
P1	07/05/25	Original Issue	GBL									

NOTES : SEDIMENT CONTROL

- EROSION AND SEDIMENTATION CONTROL SHALL BE IN ACCORDANCE WITH NSW LANDCOM GUIDELINES "MANAGING URBAN STORMWATER - SOILS & CONSTRUCTION" 4TH EDITION. MINIMISE DISTURBANCE OF EXISTING VEGETATION DURING CONSTRUCTION. EROSION & SEDIMENT CONTROLS TO BE IN PLACE PRIOR TO ANY CONSTRUCTION WORK COMMENCING.
- CONSTRUCTION IS TO BE PROGRAMMED TO PROVIDE INSTALLATION OF PERIMETER LANDSCAPING/SURFACE TREATMENT AS EARLY AS PRACTICAL.
- AT THE PRESTART MEETING THE CONTRACTORS WORKS PROGRAM IS TO BE REVIEWED. ALTERATIONS TO THE PROGRAM MAY BE REQUIRED TO ENSURE SATISFACTORY EROSION AND SEDIMENT CONTROL.
- A PHOTOGRAPHIC RECORD OF SEDIMENT AND EROSION CONTROL DEVICES AND THE IMMEDIATE DOWNSTREAM STORMWATER SYSTEM IS TO BE CARRIED OUT ON A FORTNIGHTLY CYCLE AND AFTER EACH MAJOR STORM EVENT. CARRY OUT CORRECTIVE AND PREVENTATIVE ACTION AS REQUIRED.
- PUBLIC AND WORKPLACE SAFETY ISSUES MUST BE CONSIDERED AND MONITORED FOR EACH DEVICE TO THE SATISFACTION OF THE SUPERINTENDENT.
- WOVEN FABRICS ARE TO BE USED FOR SEDIMENT FENCE FILTER FABRIC.
- SEDIMENT MANAGEMENT DEVICES SHALL BE INSTALLED PRIOR TO COMMENCEMENT OF CONSTRUCTION ACTIVITIES AND MAINTAINED AT A SUITABLE LEVEL/CONDITION THROUGHOUT CONSTRUCTION. SEDIMENT FENCES ARE TO BE CLEANED OUT WHEN CAPACITY IS REDUCED BY 30%. DRAINAGE STRUCTURE PROTECTION IS TO BE CLEANED FOLLOWING EACH SIGNIFICANT RUNOFF PRODUCING STORM.
- THE CONTRACTOR SHALL PROVIDE TEMPORARY DRAINAGE CONTROL TO DIVERT FLOW FROM UNDISTURBED AREAS AROUND DISTURBED AREAS AND DIRECT FLOW FROM DISTURBED AREAS TOWARDS CONTROL DEVICES.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE INSPECTION AND MAINTENANCE OF SEDIMENT AND EROSION CONTROL DEVICES. ALL DEVICES ARE TO BE INSPECTED AT LEAST WEEKLY AND AFTER SIGNIFICANT RUNOFF PRODUCING STORMS.
- IF EROSION AND SEDIMENT CONTROL DEVICES HAVE BEEN FOUND TO BE DEFICIENT OR FAILED IN SERVICE DUE TO UNFORESEEN CIRCUMSTANCES CORRECTIVE ACTION IS TO BE UNDERTAKEN BY THE CONTRACTOR IMMEDIATELY WHICH MAY INCLUDE: AMENDMENTS/ADDITIONS TO THE ORIGINAL EROSION CONTROL PLANS. SUCH ADDITIONS OR AMENDMENTS ARE TO BE APPROVED BY THE SUPERINTENDENT.
- STRAW BALES USED IN SEDIMENT DEVICES ARE TO BE REPLACED AFTER A MAXIMUM SERVICE PERIOD OF 6 WEEKS OR AS REQUIRED.
- SEDIMENT MANAGEMENT DEVICES ARE TO BE MAINTAINED BY THE CONTRACTOR AS NOTED AND DETAILED UNTIL APPROVAL HAS BEEN GRANTED BY THE ENGINEER FOR THEIR REMOVAL. THE CONTRACTOR IS TO REMOVE AND DISPOSE OF THESE DEVICES OFF SITE.
- ALL TEMPORARY ACCESS ROADS AND HARDSTAND AREAS ARE TO BE TRIMMED AND MAINTAINED IN A SERVICEABLE CONDITION FOR THE DURATION OF THE CONTRACT.
- ALL TEMPORARY ACCESS ROADS AND HARDSTAND AREAS ARE TO BE REINSTATED TO THE SATISFACTION OF THE SUPERINTENDENT AT THE END OF THE CONTRACT.

DUST MANAGEMENT

- Ground disturbance is to be minimised and all site vehicle movements are to be maintained with the designated haulage tracks and or roads.
- All site traffic speeds are to be kept to a minimum. Maximum speed 10 kph.
- The contractor will ensure that haul roads and all denuded areas are watered as required and a trackifier such as curosol may be required.
- In the event that dust becomes a nuisance council may instruct the contractor to cease all work until a satisfactory control has been reached.

REVEGETATION MANAGEMENT

- All batters & reinstatement works adjacent to new construction works shall be carried out as soon as possible after completion.
- All disturbed areas & batters shall be turfed or grassed as soon as practical after reinstatement and achieve 70% cover after 10 working days. Areas not worked for 20 days must achieve 50% cover.
- Replace topsoil on all disturbed areas to a depth of at least 75mm depth on slopes less than 4h:1v and 40mm to 60mm on lands where slopes exceed 4h to 1v.
- Sow or hydromulch disturbed areas with approved seed/fertiliser mixture.

MONITORING & TESTING

The installation of the erosion and sediment control measures as detailed in this plan will ameliorate potential impact to water quality in the receiving waters. A monitoring program is proposed to ensure that the control measures achieve the desired goals.

A visual monitoring program is proposed due to the relatively small size of the development and the amount of earthworks that is to take place. Inspections of all controls to take place weekly and before and after rainfall events (70% chance of 5mm or more)

1. Erosion Hazard and Sediment Basins

Site Name:	State Mine Gully Mountain Bike Park
Site Location:	3A State Mine Gully Road, State Mine Gully, NSW 2790
Precinct/Stage:	
Other Details:	

Site area	Sub-catchment or Name of Structure	Notes
Total catchment area (ha)	0.456	
Disturbed catchment area (ha)	0.456	

Soil analysis (enter sediment type if known, or laboratory particle size data)

Sediment Type (C, F or D) if known:	F	From Appendix C (if known)
% sand (fraction 0.02 to 2.00 mm)		Enter the percentage of each soil fraction. E.g. enter 10 for 10%
% silt (fraction 0.002 to 0.02 mm)		
% clay (fraction finer than 0.002 mm)		
Dispersion percentage		E.g. enter 10 for dispersion of 10%
% of whole soil dispersible		See Section 6.3.3(e). Auto-calculated
Soil Texture Group	F	Automatic calculation from above

Rainfall data

Design rainfall depth (no of days)	5	See Section 6.3.4 and, particularly, Table 6.3 on pages 6-24 and 6-25.
Design rainfall depth (percentile)	80	
x-day, y-percentile rainfall event (mm)	23.6	
Rainfall R-factor (if known)	1700	Only need to enter one or the other here
IFD: 2-year, 6-hour storm (if known)		

RUSLE Factors

Rainfall erosivity (R-factor)	1700	Auto-filled from above
Soil erodibility (K-factor)	0.036	RUSLE LS factor calculated for a high rill/interrill ratio.
Slope length (m)	60	
Slope gradient (%)	2.5	
Length/gradient (L-S-factor)	0.46	
Erosion control practice (P-factor)	1.3	
Ground cover (C-factor)	1	

Sediment Basin Design Criteria (for Type D/F basins only. Leave blank for Type C basins)

Storage (soil) zone design (no of months)	6	Minimum is generally 2 months
Cv (Volumetric runoff coefficient)	0.5	See Table F2, page F-4 in Appendix F

Calculations and Type D/F Sediment Basin Volumes

Soil loss (t/ha/yr)	37	
Soil Loss Class	1	See Table 4.2, page 4-13
Soil loss (m ³ /ha/yr)	28	Conversion to cubic metres
Sediment basin storage (soil) volume (m ³)	6	See Sections 6.3.4(i) for calculations
Sediment basin settling (water) volume (m ³)	54	See Sections 6.3.4(i) for calculations
Sediment basin total volume (m ³)	60	

Soil Loss is less than 200 tonne (~150m³) therefore a sediment basin is **NOT** required.

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

**FOR DA APPROVAL
(Not for construction)**

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn:	HO	Plot File:	2025105-Civil-P3.DWG
Designed:	GBL / HO	Plot Date:	22/08/2025 9:43:11 AM
Checked:	GBL	File Name:	...
Scale (A1):	AS SHOWN	...	2025105-Civil-P3.dwg
Original Date:	May 2025		

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

SOIL AND WATER MANAGEMENT NOTES


Central Tablelands Mountain Bike Club



170 RANKIN STREET BATHURST NSW 2795
58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No.	20250105
DWG. No.	ES04
Issue	P3
No. in set	9



Notes

1. Carpark layout and pavement to be confirmed during detailed design, noting pavement design will be suitable for Category 1 Fire Apparatus and a 44t design load.

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:		This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part of this drawing is prohibited without the written consent of Calare Civil Pty Limited.	
Garth Dean B.E. GDSTT FIEAust CPEng NER APEC Engineer IntPE (Aus) RBP (Vic/NT)	Drawn: HO Designed: GBL / HO Checked: GBL Scale (A1): 1:200 Original Date: May 2025	Plot File: 2025105-Civil-P3.PDF Plot Date: 22/08/2025 9:43:14 AM File Name: ...2025105-Civil-P3.dwg	

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

PRELIMINARY OVERALL SITE PLAN


Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS


170 RANKIN STREET BATHURST NSW 2795 58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No.	20250105
DWG. No.	C01
Issue	P3
No. in set	9



Large SUV / Van with Trailer
Scale 1:250



10m long Category 1 Fire truck
Scale 1:250

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&SC Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction, of all or any part this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn:	HO	Plot File:	20250105-Civil-P3.PDF
Designed:	GBL / HO	Plot Date:	22/08/2025 9:43:18 AM
Checked:	GBL	File Name:	
Scale (A1):	1:150		
Original Date:	May 2025		...20250105-Civil-P3.dwg

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

VEHICLE TURNING PATH ASSESSMENT


Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS


170 RANKIN STREET BATHURST NSW 2795
58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au


Job No.	20250105
DWG. No.	C02
Issue	P3
No. in set	9



Section C-C
Scale 1:150



Section B-B
Scale 1:150



Section A-A
Scale 1:150

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&SC Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part of this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn:	HO	Plot File:	20250105-Civil-P3.PDF
Designed:	GBL / HO	Plot Date:	22/08/2025 9:43:21 AM
Checked:	GBL	File Name:	
Scale (A1):	1:150		
Original Date:	May 2025		

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

PRELIMINARY SITE CROSS SECTIONS


Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS

170 RANKIN STREET BATHURST NSW 2795
58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No.	20250105
DWG. No.	C03
Issue	P3
No. in set	9



Bio-Retention Basin formed behind a retaining wall built into the exiting fill batter, potentially a three tiered sub-vertical sandstone log wall, TBC in detailed design.

Proposed Bio-Retention Basin
 Base Area = 150m²
 Filter Depth 0.4m
 Extended Detention Depth = 0.3m
 Refer sheet SW02 for details.

Energy Dissipater
 Refer sheet SW02 for details

Suitable headwall to be installed to manufacturers specifications, discharging to the existing creek. Outlet to be above to 1% AEP flood level

Any pipes if incorporated into the stormwater management network will need to be laid at a depth so as to not compromise the Chitter Heap Cap. TBC in detailed design.

Direct all surface water runoff towards the proposed Bio-Retention Basin via overland flow paths or a pipe drainage network, TBC during detailed design.

Notes

- The location of the proposed Bio-Retention Basin and Stormwater Drainage network is indicative only, TBC during detailed design.

Legend - Existing

- Principal Boundary ————
- Abutting Boundary - - - - -
- Easement Boundary - · - · -
- Contour ————
- Building ————
- Landscaping Furniture ————
- Concrete ————
- Edge of Bitumen ————
- Road Centerline ————
- Bank / Batter ————
- Fence ————
- Retaining Wall ————
- Swale ————
- Water Line ————

Legend - Proposed

- Building ————
- Concrete ————
- Footpath ————
- Kerb ————
- Line marking ————
- Retaining Wall ————
- 1% AEP Flood Extents ————
- Bio-Retention Basin ————
- Buildings ————
- Concrete ————
- Compacted Granite ————
- Sealed Pavement ————
- Landscaping ————
- Grated Inlet Pit ————
- Headwall ————
- Flowlines ————

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
 Contact Calare Civil if clarification required

FOR DA APPROVAL
 (Not for construction)

Approved for Construction:

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction, of all or any part this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn: HO
 Designed: GBL / HO
 Checked: GBL
 Scale (A1): 1:250
 Original Date: May 2025

Plot File: 20250105-Civil-P3.PDF
 Plot Date: 22/08/2025 9:43:26 AM
 File Name: ...20250105-Civil-P3.dwg

Lithgow Mountain Bike Park
 3A State Mine Gully Road
 Lot 11 DP1240259

STORMWATER MANAGEMENT PLAN

Central Tablelands Mountain Bike Club

CALARE CIVIL
 CONSULTING ENGINEERS AND BUILDING DESIGNERS

170 RANKIN STREET
 BATHURST NSW 2795



58 MAIN STREET
 LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No.
20250105

DWG. No. **SW01** Issue **P3**

No. in set **9**



Filter Media

- Structural Stability:**
- Dispensability testing should be done if soil is structurally unstable
- Engineered filter media:**
- Filter media to consist of 400mm of washed sand with 300mm/hr hydraulic conductivity. An additional 100mm of washed sand ameliorated with 20% premium potting mix per volume to be provided as topping layer. Refer Table 3 for details

Layer	Material	Quantity (m ³)
Engineered Filter Media (Compound Mix)	Premium Potting Mix	3
	Washed Sand	12
Filter Media	Washed Sand	45
Drainage Layer	5-10mm Drainage Gravel	15

Plant name Listed in order of preference
Carex appressa
Melaleuca ericifolia
Goodenia ovata
Ficinia nodosa
Juncus amabilis
Juncus flavidus

For the batters and spillway use suitable deep rooting heavy mat grass e.g. Buffalo or Kasbah Cocksfoot. Refer to turf supplier for recommendations

Name	Quantity (kg/100m ² filter area)
Granulated poultry manure fines	50
Superphosphate	2
Magnesium sulphate	3
Potassium sulphate	2
Trace element mix	1
Fertiliser NPK (16.4.14)	4
Lime	20
Total	82

Amend	Date	Description	By
P3	22/08/25	Carpark Layout Adjustment	HO/GBL
P2	25/06/25	Water Cycle Management and E&S Plan - For Approval	HO
P1	07/05/25	Original Issue	GBL

DO NOT SCALE OFF DRAWINGS
Contact Calare Civil if clarification required

FOR DA APPROVAL
(Not for construction)

Approved for Construction:

Garth Dean
B.E. GDSTT FIEAust CPEng NER
APEC Engineer IntPE (Aus) RBP
(Vic/NT)

This drawing and the information shown hereon is the property of Calare Civil Pty Limited and may not be used for any other purpose than that for which this drawing is supplied. Any other use, copying or reproduction of all or any part of this drawing is prohibited without the written consent of Calare Civil Pty Limited.

Drawn: HO
Designed: GBL / HO
Checked: GBL
Scale (A1): AS SHOWN
Original Date: May 2025

Plot File: 20250105-Civil-P3.PDF
Plot Date: 22/08/2025 9:43:30 AM
File Name: ...20250105-Civil-P3.dwg

Lithgow Mountain Bike Park
3A State Mine Gully Road
Lot 11 DP1240259

TYPICAL DETAILS



Central Tablelands Mountain Bike Club

CALARE CIVIL
CONSULTING ENGINEERS AND BUILDING DESIGNERS

170 RANKIN STREET BATHURST NSW 2795
58 MAIN STREET LITHGOW NSW 2790

Tel: (02) 6332 3343 Email: admin@calare-civil.com.au Web: www.calare-civil.com.au

Job No. **20250105**
DWG. No. **SW02** Issue **P3**
No. in set **9**



- ENERGY DISSIPATER - SD 5-8**
- Construction Notes:
1. Compact the subgrade fill to the density of the surrounding undisturbed material.
 2. Prepare a smooth, even foundation for the headwall and rock apron so to ensure that the geotextile does not tear when covered with rock.
 3. Should any minor damage to the geotextile occur, repair it before spreading any rock. For repairs, patch one piece of fabric over the damage, making sure that all joints and patches overlap more than 300mm.
 4. Provide rock rip rap scour protection. Rip rap shall have a D₅₀ = 200mm, be a minimum of 2 layers thick